

▲ Bus Vendor Meetings
▲ Policy Committee Meeting

★ PHASE 1 COMPLETION
Secure Funding

Testing Requirements for RFP

Define Deployment Strategy

RFP Development / Issue RFP for Bus Purchase

Vendors Prepare Proposals

Additional Agency Feasibility Analysis (for new members)

Evaluate, Negotiate, Board Approval & Award

Manufacture Automated Buses

GO/NO GO (CAN DELAY UP TO 5 YEARS)

★ Closed Course Testing
Bus(s) Delivered for Pilot Route Testing

Automated Bus Testing Plan

QA / QC Monitoring

Confirm Pilot Projects

Driver Training

Electric Charging Concept Design / Cost

Pilot Project Route Mapping

Electric Charging / Infrastructure Design

Launch Date Planning

Bid & Award

Electric Charging / Infrastructure Construction

Clear Regulatory Requirements

Construction Management

Test Period (Stages 1, 2, 3) Operations & Maintenance

Obtain Regulatory Clearance

Evaluation Plan and Data Management Plan

Evaluation

Project Management/Risk Register

Strategic Replicability Plan

Outreach: Local & National

★ Commence Service

2020

2021

2022

2023

2024

2025